



**Reconstruction of Trunk Water Mains Along East 59th Street
Project Update – November 19, 2010
Contract # MED-600/Bulletin #12**

Weekly Construction Bulletin

MONDAY, NOVEMBER 22 – SUNDAY, NOVEMBER 28, 2010

The following is the anticipated construction work schedule for the upcoming week as of Friday, November 19, 2010.

MONDAY, NOVEMBER 22 - WEDNESDAY, NOVEMBER 24

DAY: Work Shift Is From 7:00 am to 3:30 pm

NIGHT: Work Shift Is From 8:00 pm to 4:30 am (1st Avenue) and 12:00 am to 5:00 am (2nd Avenue)
(Night work will occur Monday, Tuesday and Friday night only this week)

Operation #1 Con Edison Gas Main Layout Work
- 20" Gas Main Installation; Excavation

Location: 1st Avenue

From: E. 58th St. to E. 60th St.

Operation #2 Con Edison Steam Pipe Work
- Excavation to Modify Steam Base Anchors

Location: Intersection of 1st Ave. and E. 59th St.

Operation #3 Con Edison Gas Main Layout Work
- 20" Gas Main Installation; Excavation

Location: 2nd Ave.

From: E. 58th St. to E. 60th St.

THURSDAY, NOVEMBER 25

NO WORK – THANKSGIVING HOLIDAY

FRIDAY, NOVEMBER 26

NIGHT: Work Shift Is From 9:00 pm to 9:00 am

Operation #1 Con Edison Gas Main Layout Work
- 20" Gas Main Installation; Excavation

Location: 1st Avenue

From: E. 58th St. to E. 60th St.

SATURDAY, NOVEMBER 27 – SUNDAY, NOVEMBER 28

NO WORK

Due to unforeseen conditions, it may become necessary to change some scheduled work locations and operations. For further information, please call Sarah Wilmoth at (212) 223-6190 or email east59thcccl@gmail.com.