

## 2<sup>nd</sup> Avenue Subway Construction Look Ahead

SEPTEMBER 26<sup>TH</sup> 2011 TO OCTOBER 17<sup>TH</sup> 2011

<b>LOCATION</b>	<b>DESCRIPTION OF WORK</b>
100th to 99th Streets	Rebar assembly for slurry wall construction
99th to 97th Streets	Slurry wall construction; Excavate trench, install rebar, pour concrete. Install Secant Pile Wall to connect to existing subway tunnel
97th to 96th Streets	Slurry wall construction; Excavate trench, install rebar, pour concrete. Rebar Assembly for slurry wall construction at Ancillary 2.
96th to 95th Streets	Slurry wall construction; Excavate trench, install rebar, pour concrete
95th to 94th Streets	Rebar assembly. Install sewer and gas crossing at 95 <sup>th</sup> Street. Form/Pour guide wall.
94th to 93 <sup>rd</sup> Street	South West: Relocation of utilities for entrance 1 (Rainbow Hardware). North East: Demolition work for entrance # 2 South East side: Install cellar door at 1814 2 <sup>nd</sup> Avenue (Nick's Pizza).
93rd to 92nd Street	North East: Excavation for Ancillary 1 Relocation of Con Ed Transformer; Installation of Support Beams South East: Installation of Maintenance and Protection of traffic. Continuing with rock removal from Launch Box. Operation of vertical conveyor.
92nd to 91st Streets	Tunnel Boring Machine completed excavating East Tunnel.
91st to 90th Streets	Maintenance and Protection of Traffic. Contractor material storage area.
88th to 87th Streets	Maintenance and Protection of Traffic. Contractor material storage area
87th to 86th Streets	Excavation of North Shaft.
86th Street West Side	North Side: Installation of new sewer service. Tree removal. Removal of street furniture (parking meters, street lights, and signage) South Side: Sidewalk reduction. Tree removal. Removal of street furniture
86 <sup>th</sup> Street East Side	North Side: Installation of work zone. Tree removal. Removal of street furniture (South Side: Installation of work zone. Tree removal. Removal of street furniture
86th to 85th Streets	Maintenance and Protection of Traffic Contractor material storage area. Install new fencing. Reduction of sidewalk width.
85th to 84th Streets	Maintenance and Protection of Traffic Contractor material storage area. Install new fencing. Reduction of sidewalk width.
84th to 83rd Streets	Installing Electrical ducts and gas main across shaft. Installing framing for decking and setting deck panels
83rd to 82nd Streets	Maintenance and Protection of Traffic Contractor material storage area.
79th to 78th Streets	Activating center lane work site for concrete deliveries to TBM tunnel. Intermittent controlled blasting in tunnel.
74th to 73rd Streets	Operation of water treatment plant.
73rd to 72nd Streets	Continuing controlled blasting activities on 2 <sup>nd</sup> Avenue.
72nd Street North West Side	Dismantling of 235 E72nd St. Ancillary 2
72nd to 71st Streets	Contractor material storage and maintenance area.
71st to 70th Streets	Contractor offices and storage area.
70th to 69th Street	Continuing controlled blasting activities on 2 <sup>nd</sup> Avenue.
69th Street North West Side	Lead removal and dismantling of 279 E69th St. Ancillary 1
69th Street East Side	Shotcrete operations

69th to 63rd Street East Side	Underground controlled blasting.
63rd Street between Lexington and Park Avenues	Work Area setup for intermittent access to existing station below 63 <sup>rd</sup> St via hatch between Park and Lexington Avenues. (N. Side of Street)
63rd Street between Lexington and 3 <sup>rd</sup> Avenue Ave	Work Area setup for intermittent access to existing station below 63 <sup>rd</sup> St via hatch between Lexington and 3 <sup>rd</sup> Avenues. (S. Side of Street). Work Area setup for access to existing station below 63 <sup>rd</sup> St via Plaza
3rd Ave. between 63rd and 64th Street	Occupation of parking lane on West Side of 3 <sup>rd</sup> Ave for work area on N/W Corner of 63 <sup>rd</sup> St and 3 <sup>rd</sup> Ave.

**WORK HOURS:**  
**MONDAY - FRIDAY, 7:00 AM TO 10:00 PM**  
**SATURDAY, 10:00 AM TO 7:00 PM**  
**WORK UNDER DECKING PERMITTED 24 HOURS**

BE ADVISED: Con Ed, Empire City Subway and Verizon may be performing cable and gas line work outside regular SAS construction Hours. If you have additional questions, please contact Claudia Wilson at (212) 792-9716 from 9:00AM to 5:00PM Monday through Friday, or contact the 2nd Avenue Subway Hotline 24 hours/7 days a week at (646)252-2670.

**TRAFFIC UPDATES**

*100<sup>th</sup> to 95<sup>th</sup> Streets*

- Four lanes of traffic on the East side of Second Avenue
- Work zone will be set up on the West side of Second Ave
- The West side work zone will be approximately 40 Foot wide, plus 7 Foot sidewalk
- No Standing Anytime on the East side of Second Ave 95<sup>th</sup> Street to 100<sup>th</sup> Street
- Truck Loading and Unloading zones on west side of 2<sup>nd</sup> Ave at 96<sup>th</sup> Street & east side of 2<sup>nd</sup> at 95<sup>th</sup> Street.

*95<sup>th</sup> Street to 91<sup>st</sup> Streets*

- Four lanes of traffic currently on West Side of 2nd Avenue
- Work zone is set up on the East Side of 2nd Avenue
- The East Side work zone will be approximately 40 Foot wide, plus 7' sidewalk
- No Standing on the West Side 7AM-10AM and 4PM-7PM Monday-Friday except truck loading or unloading 10AM to 4PM.
- Parking permitted on West Side 7PM-7AM Weekdays and all day Saturday

*87<sup>th</sup> to 82<sup>nd</sup> Streets*

- From 88th Street to 85th Street Traffic Four lanes of traffic West Side of 2nd Avenue
- No Standing Anytime on the West Side of Second Ave 88th Street to 87<sup>th</sup> Street
- No Standing on the West Side between 82<sup>nd</sup> to 87<sup>th</sup> Street 7AM-10AM and 4PM-7PM Monday-Friday except truck loading or unloading(NYPD Traffic enforced)

*74<sup>th</sup> to 68<sup>th</sup> Streets*

- Work zone is set up on the East Side of Second Ave
- The East Side work zone will be approximately 40 Foot wide, plus 7' sidewalk
- No Standing at anytime on the East Side of 2nd Avenue
- No Standing on the West Side 7AM-10AM and 4PM-7PM Monday-Friday
- No Standing on West Side 10 AM-4PM, except trucks loading and unloading
- Parking ALLOWED on West Side 7PM-7AM Weekdays and all day Saturday & Sunday
- No Standing Anytime on 2<sup>nd</sup> Ave between 69<sup>th</sup> and 70<sup>th</sup> Street and 72<sup>nd</sup> to 73<sup>rd</sup> Streets until Labor Day